NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NC/QC/D-P//2023-24/PMC-1

Date: 02-08-2023

To,
The Executive Engineer,
Dasarahalli Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

NAME OF WORK:- "Improvement to drain all round the park in ward no ;14 Dasarahalli Zone".

Item No	Description of work	Unit	Qty	Remarks
1	Earth work excavation by manual means in ordinsry soil involving an horizontal throw up to 2 meters and average lift up to 0.50 mtr excavated levelled and sides neatly dressed the disposed earth to be levelled and	Cum	1443.58	Work done upto the Billed Quantity and the Quality is Satisfactory
2	KSRB 4-1.3: Providing and laying in position plain cement concrete of mix1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85 cum and fine aggregtes @	Cum	264.43	Work done upto the Billed Quantity and the Quality is Satisfactory
3	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes	Cum	449.23	Work done upto the Billed Quantity and the Quality is Satisfactory
4	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the	Ton	24.72	Work done upto the Billed Quantity and the Quality is Satisfactory
5	Providing and fixing precast covering slab made out of cc 1;2;4 with 10 cm thick and finishing cutting including form work curing including cost of all materials labour hire charges of machinary loading un loading lead and	Sqm	1005.08	Work done upto the Billed Quantity and the Quality is Satisfactory
6	Providing and fixing precast covering slab 250 mm thick made out of cc 1;2;4 and jelly 20 mm down size with steel reinforcement including form work curing including cost of all materials labour hire charges of	Sqm	90.00	Work done upto the Billed Quantity and the Quality is Satisfactory
7	Providing and fixing precast solid cement concrete kerb stones made out of cc 1;2;4 with top and bottom width 114 and 165 mm respectively 400mm high 450 mm in length finishrd with CM 1;3 plastering and finishing	Nos	2372.22	Work done upto the Billed Quantity and the Quality is Satisfactory

AE
Executive Engineer
Project Division
BBMP

Asst. Executive E...

Scanned with OKEN Scanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

Item No	Description of work	Unit	Qty	Remarks
8	Providing two coats after filling the surfaces with synthetic enamyl paint in approved shades on new plastered surfaces with materials labour complete as per specifications	Sqm	392.39	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Executive Engineer
Project Division
Dasarahalli Zone BBMP

Scanned with OKEN Scanner

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NC/QC/D-P//2023-24/PMC-1

Date: 02-08-2023

To,
The Executive Engineer,
Dasarahalli Project Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

NAME OF WORK:- "Improvement to drain all round the park in ward no ;14 Dasarahalli Zone".

Item No	Description of work	Unit	Qty	No of Samples Tested	Frequency	Results Standards
1	KSRB 4-1.3: Providing and laying in position plain cement concrete of mix1:4:8 with OPC cement @ 180kgs, with 40mm	Cum	264.43	3	Per 100 Cum	Meets Morth V Revision Standards
2	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @	Cum	449.23	18	Per 50 Cum	Meets Morth V Revision Standards
3	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in	Ton	24.72	2	Per Dia	Meets Morth V Revision Standards
4	Providing and fixing precast covering slab made out of cc 1;2;4 with 10 cm thick and finishing cutting including form work	Sqm	1005.08	2	Per 500 Sqm	Meets Morth V Revision Standards
5	Providing and fixing precast covering slab 250 mm thick made out of cc 1;2;4 and jelly 20 mm down size with steel	Sqm	90.00	1	Per 500 Sqm	Meets Morth V Revision Standards
6	Providing and fixing precast solid cement concrete kerb stones made out of cc 1;2;4 with top and bottom width 114 and 165	Nos	2372.22	5	Per 500 Nos	Meets Morth V Revision Standards

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill. The all the samples satisfies the standards requirements as per MORTH V Revision 2013.

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Executive Engineer
Project Division
Dasarahalli Zone, BBMP

NEWZEN CONSULTANT BANGALORE, #304, First floor, 6th Cross,Gidadakonenahalli, Viswaneedam Post, Bangalore-560091. CELL NO: +91 8792620231, 080 23240187 EMAIL:newzen576@gmail.com

Scanned with OKEN Scanner